



# Certified Drilling Log

by

## A & L DRILLING COMPANY

ADL 200531

BOX 97, EAGLE RIVER, ALASKA 99577 • TELEPHONE 694-2588

SB 14-1-7-ADCC 1-65

= NW 55

OWNER OF LAND Colonial Park <sup>Subd</sup> Homeowner's Assoc, Inc DEPTH OF WELL L.S. el <sup>709</sup> 228' 380

ADDRESS \_\_\_\_\_ STATIC LEVEL OF WATER FT. 291

LEGAL DESCRIPTION Lot 9A Block 4 Colonial Park Subd DRAW DOWN FT. 67  
SEA SE 1/4 Sec 7, T14N, R1W, S.M.

DATE - Started 2-20-78 Ended 2-27-78 GALS. PER HR 1800 30 gpm

PERMIT NUMBER NA KIND OF CASING 6 3/8 OD

COLONIAL PARK

### KIND OF FORMATION:

USGS SITE ID 61184219304901  
LOCAL NO. SB 14-1-7-ADCC 1-65

From <u>0</u> Ft. to <u>26</u> Ft. <u>Sand GRAVEL Boulders</u>	From _____ Ft. to _____ Ft. _____
From <u>26</u> Ft. to <u>45</u> Ft. <u>HARD PAN</u>	From _____ Ft. to _____ Ft. _____
From <u>45</u> Ft. to <u>175</u> Ft. <u>HARD PAN BOULDERS</u>	From _____ Ft. to _____ Ft. _____
From <u>175</u> Ft. to <u>183</u> Ft. <u>Sand GRAVEL</u>	From _____ Ft. to _____ Ft. _____
From <u>183</u> Ft. to <u>218</u> Ft. <u>Sand GRAVEL BOULDERS</u>	From _____ Ft. to _____ Ft. _____
From <u>218</u> Ft. to <u>230</u> Ft. <u>Sand GRAVEL</u>	From _____ Ft. to _____ Ft. _____
From <u>230</u> Ft. to <u>310</u> Ft. <u>SILT</u>	From _____ Ft. to _____ Ft. _____
From <u>310</u> Ft. to <u>324</u> Ft. <u>HARD PAN Sand x</u>	From _____ Ft. to _____ Ft. _____
From <u>324</u> Ft. to <u>325</u> Ft. <u>FINE Sand GRAVEL Wet</u>	From _____ Ft. to _____ Ft. _____
From <u>325</u> Ft. to <u>372</u> Ft. <u>CLAY GRAVEL BOULDERS</u>	From _____ Ft. to _____ Ft. _____
From <u>372</u> Ft. to <u>381</u> Ft. <u>Sand GRAVEL WATER</u>	From _____ Ft. to _____ Ft. _____
From _____ Ft. to _____ Ft. _____	From _____ Ft. to _____ Ft. _____
From _____ Ft. to _____ Ft. _____	From _____ Ft. to _____ Ft. _____
From _____ Ft. to _____ Ft. _____	From _____ Ft. to _____ Ft. _____
From _____ Ft. to _____ Ft. _____	From _____ Ft. to _____ Ft. _____
From _____ Ft. to _____ Ft. _____	From _____ Ft. to _____ Ft. _____
From _____ Ft. to _____ Ft. _____	From _____ Ft. to _____ Ft. _____

### MISCL. INFORMATION:

HIR Developed 14 HRS, progressively at 1  
INTERVALS, CASING PERFORATED 374-381, SERGED  
\* Bored 4 HRS, Pump tested 96 HRS Sand free  
AFTER 26 HRS, 50 PPM CHLORINE For 24 HRS  
Pumped Free, BE Forc Hook to SERVICE SYSTEM.

DRILLER'S NAME BILL SULLIVAN

ADL

SB 14-1-7-ADCC 1-65

